

FROM THE BUILDER

- Unit 21. Flooring complete, appliances installed, handrails installed, tile in progress, elevator in progress, plumbing fixtures installed, master deck handrails installed
- Unit 22. Flooring complete, tile almost complete, handrails installed, stair treads underway, appliance installation underway, elevator complete, plumbing and light fixtures installed, master deck handrails installed
- Unit 23. Passed final inspection!
- Unit 24. Stair treads underway, handrails done, tile done, elevator done, electrical done, flooring done, master and living room deck handrails installed
- Unit 25. Electrical finishes in progress, flooring underway, tile finished, master and living room deck handrails installed
- Unit 26. Electrical fixtures underway, cabinet install underway, trim complete, ready for paint
- Unit 27. Light fixtures being installed, cabinets installed, trim complete
- Unit 28. Cabinets installed, trim done, paint started
- Unit 29. Garage door underway
- Units 30-34. Siding continues, condensers hung, insulation started
- Units 35-39. Siding started, electrical and plumbing rough ins complete
- Units 40-43. Third floor decks framed, windows installed, sliders installed
- Units 21-28: walkways completed, irrigation underway
- Units 21-29: Condensation drains installed, landscaping starting next week
- Marina lift power conduit installation continues, northeast basin lift top beams installed; pool cabana roof completed



Be on the lookout for another update in two weeks!